



Idaho 75

Timber Way to Big Wood River Br.

* Construction Update – April 30, 2014

Description of items to come over the next couple weeks.

- The contractor is currently working to complete Stage II of the project, which includes the entire south-bound lane alignment. Currently, work between the Hospital Drive signal and the north end of the project is moving forward.
- Traffic will continue in its current alignment until the west side of the roadway north of the Hospital Drive signal is reconstructed. The contractor expects to have all traffic on the south-bound lanes throughout the construction zone by May 22, but will depend on weather and construction conditions.
- Installation of a pipe across the Hospital Drive South is expected to begin on May 7. Traffic may be reduced to one lane with flaggers controlling traffic throughout the operation.
- Installation of curb and gutter north of Hospital Drive is expected to take place beginning May 12. Paving will take place the week of May 19.
- Installation of the rock façade at the Soldier pile wall near Owl Rock Road will begin the week of May 12.
- The start of Stage III activities are also beginning on the east side of the roadway. Installation of storm drain pipe and infiltration ponds (underground stormwater settling ponds) will be taking place at locations throughout the work zone.
- Milling and excavation of the former northbound lanes is expected to begin following the Memorial Day weekend.
- Utility companies remain active in several areas of the construction zone relocating services. Utility work will continue throughout the project as necessary.

Safety Notice:

Drivers are reminded to use extreme caution when traveling through the construction zone. Drivers should slow down and watch for flaggers, slow traffic, and construction vehicles entering and exiting the work zone.

**All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.*