

Items Required	Yes	No	NA	Comments
Water Inspection Complete?*				
Wastewater Inspection Complete?*				
Backflow Device Test Report Complete and Inspected by State?				
Encroachment Inspection Complete?*				
Approved Plans and Specifications on site?				
House Numbers?				
Under maximum height? (If within 2' of max height, foundation grade certificate provided?)				
Meets minimum setbacks.				
Meets minimum parking spaces?				
Meets Supplemental Location and Bulk Requirements? (roof overhangs, balconies, bay windows, chimneys, ADUs, etc.)				
Under maximum lot coverage?				
Check drainage flow from foundation, adjoining properties and public areas.				
Complies with Hailey Outdoor Lighting Ordinance				
Energy efficiency certificate posted inside electrical panel.				
Submit for Hailey Clean Energy Reimbursement, if applicable.				
Check Water Sense or equivalent toilets (1.28 gpm), showerheads (2.0 gpm), and bathroom faucets (1.5 gpm)				
Check to ensure that energy requirements been installed or completed.				
Radon Test Results submitted (4.0 pCi/L or less)				
Blower Door Test Results submitted (results <4 ach @ 50 Pascals)				
HVAC Final Inspection Complete?				
Electrical Final Inspection Complete?				
Plumbing Final Inspection Complete?				
Building Final Inspection Complete? (see Building Final Checklist)				
Other (Specify)				

* Water and Wastewater need to be inspected by State and City Officials

Please note, that depending on project additional information by be requested.